

**Grantee: Warwick, RI**

**Grant: B-10-MF-44-0002**

**October 1, 2018 thru December 31, 2018 Performance**

---



**Grant Number:**

B-10-MF-44-0002

**Obligation Date:****Award Date:**

11/10/2010

**Grantee Name:**

Warwick, RI

**Contract End Date:****Review by HUD:**

Submitted - Await for Review

**Grant Award Amount:**

\$2,787,697.00

**Grant Status:**

Active

**QPR Contact:**

William Facente

**LOCCS Authorized Amount:**

\$2,787,697.00

**Estimated PI/RL Funds:**

\$20,000.00

**Total Budget:**

\$2,807,697.00

**Disasters:****Declaration Number**

FEMA-1894-RI

**Narratives****Disaster Damage:****Recovery Needs:****Public Comment:****Overall****Total Projected Budget from All Sources****This Report Period**

N/A

**To Date**

\$2,789,297.00

**Total Budget**

\$0.00

\$2,789,297.00

**Total Obligated**

\$0.00

\$2,789,297.00

**Total Funds Drawdown**

\$95,303.89

\$1,345,320.59

**Program Funds Drawdown**

\$95,303.89

\$1,345,320.59

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$1,179,328.00



## Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		4.06%
Overall Benefit Percentage (Actual)		9.86%
Minimum Non-Federal Match	\$0.00	\$1,179,328.00
Limit on Public Services	\$418,154.55	\$0.00
Limit on Admin/Planning	\$278,769.70	\$370,327.22
Limit on Admin	\$0.00	\$26,927.22
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

## Overall Progress Narrative:

The Office of Housing & Community Development continues to work on two (2) projects associated with reducing the impacts of future flooding:

1) Buckeye Brook/Warwick Pond drainage restoration. The Office working through the City of Warwick's Department of Public Works have applied for the permitting associated with the restoration of normal drainage of Warwick Pond into Buckeye Brook. Due to regulatory review for a fresh water wetlands alteration permit that has taken longer than anticipated, the timeframe of the work completion has been extended. Due to the nature of the work, removal of fragilities, the work can only be accomplished in the early to mid fall season. The Office continues to work with the RI Department of Environmental Management to address their concerns regarding the proposed scope of work. It is anticipated that the wetlands alteration permit will be approved in mid to late winter, with bidding for a contractor to perform the work will occur shortly thereafter.

2) Flood Hardening of Warwick Sewer Pumping Stations. Work continues on the flood hardening on 3 Warwick Sewer Authority Pumping stations that were severely impacted during the 2010 flooding events. Work at 2 of the stations are substantially complete, with the remaining work to be coordinated once National Grid relocates the power feed to the stations. Due to height restrictions for the electric service, one of the stations needs a new utility pole installed. Work at the third stations was substantially completed on December 31, 2018.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
03 Public Facilities, Public Facilities & Infrastructure	\$95,303.89	\$2,270,548.00	\$878,828.37
14A Single Family Housing, Housing Activities	\$0.00	\$96,165.00	\$96,165.00
20 Planning, Hazard Mitigation Planning	\$0.00	\$345,000.00	\$343,400.00
21A Administration, CDBG-DR Admin	\$0.00	\$95,984.00	\$26,927.22

## Activities

**Project # / Title:** 03 Public Facilities / Public Facilities & Infrastructure

**Grantee Activity Number:** 502-41-009-21001 Public Fac. & Infrastructure

**Activity Title:** Public Facilities & Infrastructure

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

03 Public Facilities

**Projected Start Date:**

01/03/2017

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Public Facilities & Infrastructure

**Projected End Date:**

12/31/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Warwick

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,252,148.00
Total Budget	\$0.00	\$2,252,148.00
Total Obligated	\$0.00	\$2,252,148.00
Total Funds Drawdown	\$95,303.89	\$878,828.37
Program Funds Drawdown	\$95,303.89	\$878,828.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$1,171,353.00

### Activity Description:

Funds will be used to make repair and or improvements to public facilities and infrastructure damaged in the March 2010 floods.

Funds will be used to flood harden 3 Warwick Sewer Authority pumping stations that were heavily damaged due to flooding. The pumping stations, located in and serving predominately low/mod income neighborhoods, will be hardened to minimize the impact of future storm damage due to flooding. The RFP for flood hardening of the pumping stations is currently out for bid and it is expected that the work will begin immediately upon award of contract.

In addition, funds will also be used to restore the natural flow of Buckeye Brook in the area of Lakeshore Drive and Warwick Pond. Vegetation has overgrown and clogged the natural drainage of Warwick Pond and the flow of Buckeye Brook causing persistent flooding of Lakeshore Drive. The RFP for environmental services is currently being prepared and will be awarded in the Spring with work commencing shortly thereafter.

### Location Description:

City-wide

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/8

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---