

Grantee: Warwick, RI

Grant: B-10-MF-44-0002

October 1, 2020 thru December 31, 2020

Grant Number: B-10-MF-44-0002	Obligation Date:	Award Date: 11/10/2010
Grantee Name: Warwick, RI	Contract End Date:	Review by HUD: Submitted - Await for Review
Grant Award Amount: \$2,787,697.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$2,787,697.00	Estimated PI/RL Funds: \$20,000.00	
Total Budget: \$2,807,697.00		

Disasters:

Declaration Number

FEMA-1894-RI

Narratives

Disaster Damage:

Recovery Needs:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$2,789,297.00
Total Budget	\$0.00	\$2,789,297.00
Total Obligated	\$0.00	\$2,789,297.00
Total Funds Drawdown	\$0.00	\$1,728,245.37
Program Funds Drawdown	\$0.00	\$1,728,245.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	4.06%		NA
Minimum Non Federal Match	\$.00		\$1,179,328.00
Limit on Public Services	\$418,154.55		NA
Limit on Admin/Planning	\$278,769.70		NA
Limit on Admin	\$.00		NA
Most Impacted and Distressed	\$.00		\$.00

Overall Progress Narrative:

The City of Warwick continues to work on the Buckeye Brook/Warwick Pond restoration project - designed to reduce flooding of private prperty and City infrastructure adjacent to Buckeye Brook/Warwick Pond. During the past quarter, the Office conferred with the environmental consultant on cost reduction measures to be included in a re-bid of the project. In addition, The Office continues to investigate alternative disposal sites for the excavated material. As of this report, there are three potential sites; RI Central Landfill, Private biomass/methane producer, and storing the materila on site property owned by the State of Rhode Island. each of there propsoed disposal sites have unique advantages and challenges that the Office is working through. The goal of the Office is to identify a final site and solicit bids for the work in mid-late February with a construction start at the end of July/begining of August 2021. This project is dependent on bids coming in within budget.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
03 Public Facilities, Public Facilities & Infrastructure	\$0.00	\$2,270,548.00	\$1,261,753.15
14A Single Family Housing, Housing Activities	\$0.00	\$96,165.00	\$96,165.00
20 Planning, Hazard Mitigation Planning	\$0.00	\$345,000.00	\$343,400.00
21A Administration, CDBG-DR Admin	\$0.00	\$95,984.00	\$26,927.22