Grantee: Warwick, RI

Grant: B-10-MF-44-0002

July 1, 2021 thru September 30, 2021 Performance

Grant Number: B-10-MF-44-0002	Obligation Date:	Award Date: 11/10/2010
Grantee Name: Warwick, RI	Contract End Date:	Review by HUD: Original - In Progress
Grant Award Amount: \$2,787,697.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$2,787,697.00	Estimated PI/RL Funds: \$20,000.00	

Total Budget: \$2,807,697.00

Disasters:

Declaration Number

FEMA-1894-RI

Narratives

Disaster Damage:

Recovery Needs:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$3,968,625.00
Total Budget	\$0.00	\$2,789,297.00
Total Obligated	\$0.00	\$2,789,297.00
Total Funds Drawdown	\$9,560.00	\$1,737,805.37
Program Funds Drawdown	\$9,560.00	\$1,737,805.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 1,179,328.00
Match Funds	\$ 0.00	\$ 1,179,328.00
Non-Match Funds	\$ 0.00	\$ 0.00





۲

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	.00%	4.10%	7.03%
Minimum Non Federal Match	\$.00	\$.00	\$1,179,328.00
Overall Benefit Amount	\$.00	\$96,165.00	\$96,165.00
Limit on Public Services	\$418,154.55	\$.00	\$.00
Limit on Admin/Planning	\$278,769.70	\$440,984.00	\$370,327.22
Limit on Admin	\$.00	\$95,984.00	\$26,927.22
Most Impacted and Distressed	\$.00	\$.00	\$.00

Overall Progress Narrative:

The City of Warwick continues to work on the Buckeye Brook/Warwick Pond restoration project - designed to reduce flooding of private property and City infrastructure adjacent to Buckeye Brook/Warwick pond.

During the past quarter, the Office continued to work with the environmental consultant to elvauate potential changes/improvements/updates to the bid documents in a means of achieving cost savings. The Office continues to negotiate with a private property owner that is willing to accept the excavated material to be used a landfil cap material. This useage is contingent on RI DEM approval, which the owner is attempting to receive. As of this QPR, the Owner & RIDEM have not yet come to an agreement on allowing the use of the Phragmitae as fill. The City reached out to the owner and they seem hesitent to continue to push RIDEM for Approval. This alternative site for material disposal seems doubtful. The City has requested a meeting with the RI DOT to discuss utlizing property controlled by the State of RI as a disposal site. Previous attempts have been unsuccessful.

The Office was denied the opportunity to submitt an official application to the EPA 2021 Southeast New England Watershed Grant Program. The City is currently applying to RIEMA for a 2022 FEMA HMGP (Hazard Mitigation Program Grant) in the amount of \$1,000,000. The grant provides funds to mitigate the flooding of private property and infrastructre, which fits with the Buckeye Brook Project.

As stated previously, due to the nature and location of the property, and the restrictions placed upon the Office by RIDEM (permitting authoirty), the allowable period of work to be performed is July 1 - October 31st. The City continues to look for both alternative disposal sites and additional funds to cover the higher than anticipated costs. Due to the constraints of not having a disposal site and limited resources, it is not anticipated that this project would begin before July 2022.

Project Summary

Project #, Project Title	This Report	To Dat	te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
01 Acquisition, 01 Residential Acquisition	\$0.00	\$0.00	\$0.00
03 Public Facilities, Public Facilities & Infrastructure	\$9,560.00	\$2,270,548.00	\$1,271,313.15
14A Single Family Housing, Housing Activities	\$0.00	\$96,165.00	\$96,165.00
14B Multi-Unit Housing, Multi Unit Housing Rehabilitation	\$0.00	\$0.00	\$0.00
17 Economic Develpment, Business Recovery	\$0.00	\$0.00	\$0.00
20 Planning, Hazard Mitigation Planning	\$0.00	\$345,000.00	\$343,400.00
21A Administration, CDBG-DR Admin	\$0.00	\$95,984.00	\$26,927.22
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Project # /

03 Public Facilities / Public Facilities & Infrastructure



Grantee Activity Number: 502-41-009-21001 Public Fac. & Infrastructure **Public Facilities & Infrastructure**

Activity Title:

Activitiy Type:

Rehabilitation/reconstruction of public facilities

Project Number:

03 Public Facilities **Projected Start Date:**

01/03/2017

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status: Under Way **Project Title:** Public Facilities & Infrastructure

Projected End Date: 01/31/2021 **Completed Activity Actual End Date:**

Responsible Organization:

City of Warwick

20 2021 To Data
30, 2021 To Date
\$3,423,501.00
\$2,252,148.00
\$2,252,148.00
\$1,271,313.15
\$1,271,313.15
\$0.00
\$0.00
\$0.00
\$0.00
\$0.00
\$ 1,171,353.00
\$ 1,171,353.00
\$ 0.00
To Date
\$ 0.00

Activity Description:

Fundsd will be used to make repair and or improvements to public facilities and infrastructure damaged in the March 2010 floods.

Funds will be used to flood harden 3 Warwick Sewer Authority pumping stations that were heavily damaged due to flooding. The pumping stations, located in and serving predominately low/mod income neighborhoods, will be hardened to minimize the impact of future storm damage due to flooding. The RFP for flood hardening of the pumping stations is currently out for bid and it is expected that the work will begin immediatety upon award of contract. Flood hardening work on the Warwick Sewer Authority pumping stations has been completed as of September 2019.

In addition, funds will also be used to restore the natuaral flow of Buckeye Brook in the area of Lakeshore Drive and Warwick Pond. Vegitation has overgrown and clogged the natural drainage of Warwick Pond and the flow of Buckeye Brook causing persistant flooding of Lakeshore Drive. The RFP for environmental services is currently being prepared and will be awarded in the Spring with work commencing shortly thereafter.

Location Description:



City-wide

Activity Progress Narrative:

Section 3 Qualitative Efforts:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/8

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None





Amount