

Grantee: Warwick, RI

Grant: B-10-MF-44-0002

January 1, 2017 thru March 31, 2017 Performance Report



Grant Number:

B-10-MF-44-0002

Obligation Date:**Award Date:**

11/10/2010

Grantee Name:

Warwick, RI

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$2,787,697.00

Grant Status:

Active

QPR Contact:

Kevin Sullivan

LOCCS Authorized Amount:

\$2,787,697.00

Estimated PI/RL Funds:

\$20,000.00

Total Budget:

\$2,807,697.00

Disasters:

Declaration Number

FEMA-1894-RI

Narratives

Disaster Damage:

The Effects of the March 2010 Flood (FEMA declaration DR-1894)

The flooding that occurred during March of 2010 (FEMA declaration DR-1894)

was perhaps the worst flooding event in both the City of Warwick & the State of Rhode Island has seen in 100-years and has been compared to the blizzard of 1978 as one of the worst recent natural disasters.

The effects of both the March 12th & 30th flooding events on the City of Warwick, Rhode Island are still being quantified. While it has been nearly 10-months since the last event – individual property owners, businesses owners and local government officials are still quantifying the impact on private property and public infrastructure

While the flooding events of March 2010 caused damage and destruction throughout the City of Warwick – the areas of greatest impact were those areas of the City that border the Pawtuxet River, which crested at 20.79'(11' above flood level). The hardest hit areas include; East Natick, Natick, Pontiac, Norwood/Lakewood, Pawtuxet, and the Jefferson Boulevard Commercial Corridor. The East Natick & Pontiac sections of the City represent designated CDBG eligible areas with 55.6% & 61.1% of the population respectively, falling into the low moderate income category.

Those businesses, residential structures and public infrastructure located in close proximity to the Pawtuxet River were the greatest hit – being impacted by both riverine based flooding waters containing both raw/untreated sewerage and chemicals from industrial facilities and ground water flooding due to the amount and timing of the storms. Needs for those impacted are difficult to measure – while some received a partial benefit from FEMA or the SBA or through private insurance, it is not sufficient to make those effect whole. Most others received such limited amounts of assistance that the effects of the storm are still visible in their homes and businesses – with no insurance and no ability to borrow additional funds, even from the SBA, due to poor credit or cash flow, these individuals are whom the City of Warwick is going to reach with this funding.

Recovery Needs:

Promotion of Sound Short & Long-Term Recovery Planning

The Office of Housing & Community Development within the City of Warwick, is the Office responsible for the implementation and monitoring of the CDBG-DR funds. The Office, a division of the Department of Planning, has the ability to access zoning and land use plans and ordinances in conjunction with the planned recovery of those areas affect by the flooding events. In addition, the Office works closely with the City's Building & Inspections Office to ensure proper permits and procedures are followed for properties affect requiring rehabilitation.

The Office will focus its short-term recovery efforts on providing direct financial & technical assistance to address the unmet needs of individuals & businesses affected by the flood with regards to repairs & rehabilitation of housing units, removal of debris from privately owned property, and assistance to privately owned property, and assistance to cover lost revenue and equipment repairs & replacement (businesses only). In addition, CDBG-DR funds will also be utilized to cover the cost of repair/replacement of public facilities and infrastructure damaged as a result of the floods.

Long-Term recovery planning efforts utilizing the CDBG-DR funds will focus on mitigation and prevention of damage due to future flooding events. Funds will be used to support a comprehensive mitigation assessment of critical public facilities (water/waste water treatment) that were damaged or destroyed during the flood. CDBG-DR funds will also be utilized to provide financial incentives to property owners that would allow for voluntary buy-outs of flood prone properties.

By its working relationships with other municipal and State agencies, the Office will provide assistance to those responsible for land use planning and flood zone development have the resources needed to make sound decisions on the future development in the affected areas.

Public Comment:

No public comment was received

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$2,134,832.00
Total Budget	\$0.00	\$2,134,832.00
Total Obligated	\$0.00	\$1,018,653.08
Total Funds Drawdown	\$2,685.00	\$1,017,053.08
Program Funds Drawdown	\$2,685.00	\$1,017,053.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$1,179,328.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		17.71%
Overall Benefit Percentage (Actual)		14.85%
Minimum Non-Federal Match	\$0.00	\$1,179,328.00
Limit on Public Services	\$418,154.55	\$0.00
Limit on Admin/Planning	\$278,769.70	\$369,343.22
Limit on State Admin	\$0.00	\$25,943.22
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

The city has submitted a revised Action Plan for its Disaster Recovery Program. This is being done in order to put additional funding into the city's public facilities/infra structure improvements program. Public facilities/ infra structure activities currently has the greatest need added funding. The necessary funding for this will come from unallocated funds from the following activities; Acquisition, Single Family Housing, Multi-Unit Housing, and Economic Development program.

Project Summary

Project #, Project Title

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
01 Acquisition, 01 Residential Acquisition	\$0.00	\$454,465.00	\$0.00
03 Public Facilities, Public Facilities & Infrastructure	\$0.00	\$1,393,848.00	\$551,544.86
14A Single Family Housing, Housing Activities	\$0.00	\$300,000.00	\$96,165.00
14B Multi-Unit Housing, Multi Unit Housing Rehabilitation	\$0.00	\$50,000.00	\$0.00
17 Economic Development, Business Recovery	\$0.00	\$150,000.00	\$0.00
20 Planning, Hazard Mitigation Planning	\$2,685.00	\$345,000.00	\$343,400.00
21A Administration, CDBG-DR Admin	\$0.00	\$114,384.00	\$25,943.22



Activities

Project # / Title: 03 Public Facilities / Public Facilities & Infrastructure

Grantee Activity Number: 502-41-009-21001 Public Fac. & Infrastructure

Activity Title: Public Facilities & Infrastructure

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

03 Public Facilities

Projected Start Date:

07/01/2011

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Public Facilities & Infrastructure

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Warwick

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,393,848.00
Total Budget	\$0.00	\$1,393,848.00
Total Obligated	\$0.00	\$551,544.86
Total Funds Drawdown	\$0.00	\$551,544.86
Program Funds Drawdown	\$0.00	\$551,544.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Warwick	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$1,171,353.00

Activity Description:

Funds will be used to make repair and or improvements to public facilities and infrastructure damage in the March 2010 flood.

Location Description:

City-wide

Activity Progress Narrative:

No activity to report this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/8

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 14A Single Family Housing / Housing Activities

Grantee Activity Number:	502-41-141-001 Single Family Rehabilitation
Activity Title:	Housing Activities

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

14A Single Family Housing

Projected Start Date:

07/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Activities

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Warwick

Overall

Jan 1 thru Mar 31, 2017

To Date



Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$96,165.00
Total Funds Drawdown	\$0.00	\$96,165.00
Program Funds Drawdown	\$0.00	\$96,165.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Warwick	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$7,975.00

Activity Description:

Funds will be used to repair and make improvements to house damaged in the March 2010 flood.

Location Description:

City-wide

Activity Progress Narrative:

No activity to report this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/30

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/30
# of Singlefamily Units	0	4/30

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/18	2/12	4/30	100.00
# Owner Households	0	0	0	2/12	2/10	4/22	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 20 Planning / Hazard Mitigation Planning**Grantee Activity Number: 502-41-211-004 Planning****Activity Title: Planning 211****Activity Category:**

Planning

Activity Status:

Under Way

Project Number:

20 Planning

Project Title:

Hazard Mitigation Planning

Projected Start Date:

07/01/2011

Projected End Date:

06/30/2013

Benefit Type:

Area ()

Completed Activity Actual End Date:**National Objective:**

N/A

Responsible Organization:

City of Warwick

Overall**Jan 1 thru Mar 31, 2017****To Date****Total Projected Budget from All Sources**

N/A

\$345,000.00

Total Budget

\$0.00

\$345,000.00

Total Obligated

\$0.00

\$345,000.00

Total Funds Drawdown

\$2,685.00

\$343,400.00

Program Funds Drawdown

\$2,685.00

\$343,400.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

City of Warwick

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds will be used to undertake Planning Activities related to the March 2010 fund.

Location Description:

City-wide

Activity Progress Narrative:

The city has made final payment to the consultant for the completion of the city's it GIS system which has been available to the public since July 2016. This GIS system will allow various city departments to map various critical infrastructure/properties within the city that may be impacted by future flooding. The system will also allow property owners to determine whether there property is located is in a flood hazard zone.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 21A Administration / CDBG-DR Admin

Grantee Activity Number: 502-41-211-005 Admin

Activity Title: Other Expenses

Activitiy Category:

Administration

Activity Status:

Under Way

Project Number:

21A Administration

Project Title:

CDBG-DR Admin

Projected Start Date:

07/01/2011

Projected End Date:

06/30/2015

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Warwick

Overall

Jan 1 thru Mar 31, 2017

To Date



Total Projected Budget from All Sources	N/A	\$20,000.00
Total Budget	\$0.00	\$20,000.00
Total Obligated	\$0.00	\$631.04
Total Funds Drawdown	\$0.00	\$631.04
Program Funds Drawdown	\$0.00	\$631.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Warwick	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used for general administration expenses for the CDBG-DR program.

Location Description:

City-Wide

Activity Progress Narrative:

No activity to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources